GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department- Polavaram Irrigation Project Head Works – Right side connectivities – Package No.62 – Payment of additional costs due to deviation from basic parameters and deviation between first approval and final approval of design as per Expert Committee recommendations –Approval -Accorded-Orders-Issued.

Water Resources (Proj.I.A2) DEPARTMENT

G.O.MS.No. 39 **Dated: 16-03-2016**

Read the following:-

From the ENC, PIP, Dowlaisararam ,Lr No.ENC/ISPP/DCE-1/OT3/AEE3/ Pak. 62./F.12 Vol.7, Dated.13-07-2013, 27-09-2014 and 29-11-2015.

ORDER:

In the reference read above, the Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswaram has submitted that the work of "investigation, Soil exploration, Preparation of Designs, Drawings and detailed estimates for the construction of Right flank regulator and off take regulator, saddle dam including its construction for the Right side connectivites of Indira Sagar Polavaram Project" has been entrusted to M/s. Hindustan Ratna J.V. Hyderabad vide EPC Agt.No.61/ 2004-05, Dt:05.03.2005.

2. The Engineer-in-Chief, PIP has further submitted that the contacting agency has been representing for making payment to additional quantities encountered during the execution of the Package work and represented that these additional quantities occurred due to changes in the alignment, drawings approved with higher standards beyond the normal design criteria and with extra cushioned provisions, which resulted in claim for payment beyond the agreement amount. The proposals are discussed in the State Level Standing Committee on 06.05.2013.

3. The State Level Standing Committee discussed the proposals and recommended for payment of additional cost of Rs.968.46 Lakhs for saddle dam-E and Rs.21.18 Lakhs for saddle dam -F due to deviation from basic parameter and also the deviation with first approval and final approval as per Expert Committee recommendations in design.

4. Government after careful examination hereby accord permission for payment of Rs.968.46 Lakhs for saddle dam-E and Rs.21.18 Lakhs over the agreement amount for saddle dam -F due to deviation from basic parameter and also deviation of design as per expert committee recommendations for Package No.62 subject to ensuring that there is no excess payment over and above this order is made to the agency while calculating the quantities as per these deviation and approvals.

5. The Engineer-in-Chief, PIP, Dowlaiswaram shall take necessary action accordingly.

6. This order issues with the concurrence of Finance (FMU-WR II) Department vide their U.O.No.48022/7/FMU-WR II/16, dated 24-02-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PIP, Dowlaiswaram

Copy To:
Finance (FMU-WR II) Department
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER